

1 Technical documentation

Has the technical documentation been read and understood? YES NO

2 Packaging / Transport

Did the charging station arrive packaged? YES NO

Are there any marks or dents on the charging station? YES NO

3 Set-up

Has the charging station been installed on the ground? YES NO

Has a 300 mm air inlet and outlet gap been left in accordance with the technical documentation? YES NO

Have one or more socket supports been installed? YES NO

4 Connection

Is the circuit breaker a C80 type? YES NO

Check that no fault current circuit breaker has been set up on the RANGE XT44 line. YES NO

Has the order of phases been checked? YES NO

Has the rotary field been checked? YES NO

Has the network voltage been measured? YES NO

Is the network voltage within the standard $U_n = -15\%/+10\%$? YES NO

RANGE XT44 serial Nr. : _____

SO Nr.: _____

Place / Date : _____

First name / Last name : _____

Signature : _____

Please return the completed form by email to: info@greenmotion.ch